prevent vibration

Frequency Drive's

Lowlift motors: replacement of soft starters With Variable

## **Tri-County Water Treatment Plant**

No.	Scope of Work	20	)20 Forecast		2020 Actual		2020 Budget	WO #	Notes
	Treatment Plant								
1	Main Hydro Transformer: undersized and requires upgrading	\$	11,836.44	\$	8,484.24		50,000.00	1917050	Work is for monitoring incoming hydro to determine needs for future.
3	Plant Critical Alarms: Inplementation of WIN911 system	\$	18,582.09	\$	16,761.39		15,000.00	1707319	Project is completed. There is additional cost on top of the work order of \$1820.70 as a result of issues found during the upgrade.
5	pH Control System (Pilot project)	\$	4,528.55	\$	4,528.55		11,000.00		Project is completed.
6	PALL Inspection "Health check"	\$	12,840.46	\$	12,840.46		15,000.00	1586157	Project is completed.
8	Smart positioners	\$	4,762.85	\$	4,762.85		4,000.00	1707960	Project is completed.
9	Pneumatic actuators	\$	3,303.69	\$	-		3,000.00		In process
11	Treatment Plant and Lowlift: Power Factor Correction (PFC)	\$	9,426.56	\$	9,384.06		10,000.00	1622747	Project is completed.
15	Chlorine Analyzer pH probes and cl2 probes	\$	7,602.58	\$	7,602.58		6,500.00	1663835	Project is completed.
16	Lowlift Turbidimeter: Replace and upgrade old surface turbidimeter	\$	10,591.61	\$	10,591.61		15,000.00	1662570 1792205	Project is completed.
17	Filter Racks 3 and 4: Controller and turbidimeter replacement and auto cleaners	\$	23,607.82	\$	23,607.82		20,000.00	1795100	Project is completed.
18	UV system Reactors	\$	2,013.98	\$	2,151.39		2,200.00	1793032	Project is completed
20	Air Manifold card replacement and air lines - 4 year cycle	\$	8,484.24	\$	8,484.24		5,000.00		Project is completed
23	Treatment Plant and Lowlift Settling Tanks: Sediment removal	\$	19,414.30	\$	-		10,000.00	1795089 1795086	Project is completed
24	PALL membranes	\$	-	\$	-		5,000.00		Awaiting report from PALL before deciding on how to proceed.
				-		Į.			
Highl	ft and Lowlift Pumps & Motors								
1	Lowlift motor rebuilds/replacement						10,000.00		
2	Lowlift pump inspection/refurbishment	\$	31,785.70	\$	31,785.70		10,000.00	1622748	This work grouped together with 1, 2 & 3 for a total of \$25,000.
3	Lowlift motor number 1: detuning for proper balancing to		31,700.70	lΨ	51,700.70	1 I	5.000.00	1022170	Project is completed.

19,680.04

19,680.04

5,000.00

6,000.00

1622780

Project is completed

## **Tri-County Water Treatment Plant**

No.	Scope of Work	2020 Forecast	2020 Actual	2020 Budget	WO #	Notes
5	Highlift pump 3 dismantle and inspect	\$ 11,333.77	\$ -	-	1872923	
	Structural includes: (piping/control or PRV valves/building/HVAC)					
1	Raw wetwell maintenance/repairs/upgrades	\$ 6,705.48		10,000.00	1795079	Project is completed
2	Lowlift: Shore line valve repair	\$ 33,517.36		20,000.00	195610	Scheduled to be completed early November.
3	Highlift Discharge Header: Replacement of Ross PRV	\$ -	\$ -	-		
4	Treatment Plant Heating/AC/dehumidification system	\$ -	\$ -	-		
5	Air Conditioning Unit: Replacement required	\$ 16,295.59	\$ 16,295.59	15,000.00	1791025	Project is completed
6	Lowlift and old treatment plant building: Condition Assessment	\$ -		-		
7	Treatment Plant: Condition assesment	\$ 9,775.73		10,000.00	1792365	Project is completed
8	Discharge Header: Repairing/ replacing stainless pipe			20,000.00		No quotes yet, as waiting for response from engineer on pipe supports.
	Standpipe and Transmission Main					
2	Transmission Main Discharge header: Replacement of three Pressure Regulating Valves	\$ 14,296.17		15,000.00	1917067	Waiting on valves. Anticipated to have work completed by middle of November.
3	Chamber repairs	\$ 24,120.07		5,000.00	1664477	Grouped together with items 3 & 4. Work approved and not completed as of October 16th. Aniticpated to be completed by Nov
4	PLC Controllers (Eagle West/Silverclay/Marsh/Pioneer)	\$ 24,120.07		15,000.00	1004477	1, 2020
6	Standpipe inspection	\$ 5,642.46		5,000.00	1915565	Inspection scheduled for end of October.
7	Standpipe overflow upgrades	\$ 5,537.14	\$ 5,537.14	6,000.00	1915578	Project is completed.
8	Eagle east (Wallacetown train) chamber flowmeter	\$ 7,065.62		12,000.00	1708866	Approved but need to plan for isolation of transmission line. Work is planned for October 21, 2020.
	Total Capital	\$ 322,750.30	\$ 182,497.66	\$ 335,700.00		
	Contingency			16,785.00		

Page 2 of 2 2020-10-23

\$ 352,485.00